

OWNER _____ DATE _____

LOT # _____ ADDRESS _____

SOFT WATER SYSTEM CHECKLIST

YES	NO	
		Remove protective coatings.
		Teflon tape drain fittings / NO pipe dope on this one.
		Pull by-pass valve apart and grease.
		Teflon tape and dope / mail adaptor.
		Did we use stainless flexes?
		Cup loop (bring back all coper). Check pipes for water direction.
		Install chrome flanges on pipes.
		Cut, sand, flux, and install pipes straight.
		Cardboard on walls to keep painted walls nice.
		Is the unit level?
		Solder all fittings neatly.
		Wipe all solder joints with towel and tighten.
		Install drain line to unit / tighten two (2) clamps.
		Remove plugs from laundry box – both sides.
		Is pipe centered in laundry box?
		Is extension needed in laundry box?
		Bring line tight on unit and brine tank.
		Is salt or potassium installed?
		Is clock set? No power? _____
		Is gal. set correctly? (48,000 gr. 11/dot, 32,000 gr. 6/dot, 9000 gr. 9/dot)
		Is the meter cable hook on?
		Flush tub on the cold side.
		Clean up all messes, load ALL tools back on truck, and lock all side bins.

Signature by a licensed contractor

*This must be filled out and E-mailed back to activate the warranty.